

STATUS OF IMPROVEMENT OF DISTRIBUTRIES/MINORS UNDER NCB CONTRACTS FOR THE MONTH OF NOVEMBER (30th November, 2009)															Annex-B	
S.No	Name of Channel	Contractor's Name	Original Cost	Revised Cost	Award Date	Comp. Date	Work Done IPC	Progress of Work		% Age of Physical Progress	Whether Delay In Current Payment	Tot. Payment Received with Current Date and Payment	Financial Progress in % Age	Expected Comp. Date	In Progress	Remarks / Bottlenecks
				(Original Cost + Variation)				work done	remaining							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
1	Sheikhani Minor (LBCAWB)	M/S Al-imad Construction Company	2.37		19-04-06	10-02-07	1	Jungle Clearance and Earth Work from 0 to 21 RD is in progress. Work of Restoration of 38 Nos. outlets, 1 VRB, 02 washing Ghats, Replacement of Head Regulator completed.	-	100%	No	1,025,045 07-03-07	51%	Sep-09	Yes	Completed
2	Chakri Distributary (LBCAWB)	M/S Saadat Akhtar Zahri & Co.	4.56		26-09-06	16-07-07	2	Work completed Except Buffalo Wallow.	-	100%	No	2,378,775 27-06-08	60%	Feb-09	Yes	Work Completed except BW-Certificate under Preparation
3	Pandhi Wah (LBCAWB)	M/S Saadat Akhtar Zahri & Co.	6.64		26-09-06	16-07-07	2	Work completed Except Buffalo Wallow.	-	100%	No	4214444 16/05/09	63%	Feb-09	Yes	Work Completed except BW-Certificate under Preparation
4	Dhandhi Distributary & Jamari Minor (LBCAWB)	M/S Agha Fateh Mohammad	5.495		22-04-06	13-12-07	2	Work completed Except Buffalo Wallow.	-	100%	No	4,875,152 23-07-08	92%	Feb-09	Yes	Work Completed except BW-Certificate under Preparation
5	Defence Minor (LBCAWB)	M/s Ghulam Hussain Memon Company	10.13		24-08-07	15-06-08	3	Works completed completed of 26 OPM, 2 VRB, 5 Foot Bridge & 6 washing ghats. FO Office	-	100%	No	10,94995 01/08/09	108%	Feb-09	Yes	Work finalized except BW
6	Panjana Minor (LBCAWB)	M/s Asmatullah Construction Company	9.85		01-09-07	22-06-08	2	Earth work completed without dressing & Levelling, 14 Nos. outlets, 6 Washing ghats completed.	5 Foot bridges, 2 VRB, 7 buffalo wallow, 34 RD markers, Replacement of Head Regulator.	80%	No	2203455 25/05/09	22%	Nov-09	No	Contractor has resumed the work
7	Doderi Minor (LBCAWB)	M/s Qurban Ali Abro	14.38		02-10-07	23-07-08	2	Work completed, 09 washing ghat, 5 VRB & 6 foot bridge FO Office completed	-	100%	No	5,742,055 07/07/09 1350209	49%	Feb-09	Yes	Work finalized except BW
8	Manik Wah Minor (LBCAWB)	M/s Al-Sultan Builders Company	12.69		24-10-07	15-08-08	4	Earth work completed, 30 Nos Modules, 4 Foot bridges, 4 VRB completed, 7 Nos Washing Ghats, Repair of Head Regulator completed..	4 buffalo wallow, FO Office	100%	No	9488058.88 25/05/09	53%	Jul-09	Yes	Work Completed w/o BW and FO Office
9	Murad Minor (LBCAWB)	M/s Indus Construction Company	18.08		22-10-07	13-08-08	F-PC	Earth work completed, 20 Nos Outlets completed and work on FO office completed	-	100%	No	19708966.88 29/06/09	109%	Apr-09	Yes	Work Completed
10	Khandhar Minor (LBCAWB)	M/s Al-Sultan Builders Company	12.8		02-01-08	23-10-08	3	Earthwork completed, 23 Nos Modules, 4No VRB Constructed., 2 Washing ghats, 3 Foot bridges Replacement/Repair of Head Regulator	02 buffalo wallow and Fo office.	100%	No	9309100.3 29/06/09	73%	Jul-09	Yes	Work Completed w/o BW and FO Office
11	Kumb Minor (LBCAWB)	M/s Sapna Construction (Pvt) Ltd.	17.44		27-12-07	18-10-08	2	Earthwork completed.44 outlets and 2 Washing Ghat, 06 VRB completed, 6 Foot bridges completed.	FO Office.	100%	No	6705673 1/08/09	38%	Aug-09	Yes	Completed without FO Office
12	Potho Minor (NCAWB)	M/S Ajamr Engineer & Electric Work	3.46		30-8-04	1/3/2005	F-PC	Work completed	-	100%	No	2,965,698 12/9/2006	100%	-	No	Completed
13	Sohrab Minor (NCAWB)	M/S Haji Nisar Ahmed Memon	10.7		18-11-04	17-5-2005	F-PC	Work completed	-	100%	No	9,635,012 25/5/2006	100%	-	No	Completed

STATUS OF IMPROVEMENT OF DISTRIBUTRIES/MINORS UNDER NCB CONTRACTS FOR THE MONTH OF NOVEMBER (30th November, 2009)															Annex-B	
S.No	Name of Channel	Contractor's Name	Original Cost	Revised Cost	Award Date	Comp. Date	Work Done IPC	Progress of Work		% Age of Physical Progress	Whether Delay In Current Payment	Tot. Payment Received with Current Date and Payment	Financial Progress in % Age	Expected Comp. Date	In Progress	Remarks / Bottlenecks
				(Original Cost + Variation)				work done	remaining							
14	Gorchani Minor (NCAWB)	M/S Pakistani Builder Karachi	3.93		25-11-04	25-5-2005	F-PC	Work completed	-	100%	No	2,485,898 26/6/2007	100%	-	No	Completed
15	Akuto Minor (NCAWB)	M/s Indus Construction Company	5.15		18-11-04	17-5-2005	F-PC	Work completed	-	100%	No	5,828,536 16/11/2006	100%	-	No	Completed
16	Lal khan Distributary (NCAWB)	M/S Sultana Enterprises	12.41		25-11-04	25-5-2005	F-PC	Work completed	-	100%	No	10,157,123 6/6/2006	92%	-	No	Completed
17	Bhurghari Distributary (NCAWB)	M/s Indus Construction Company	10.67		18-11-04	17-5-2005	F-PC	Work completed	-	100%	No	11,510,044 16/11/2006	100%	-	No	Completed
18	Mir Minor (NCAWB)	M/S Sunny Corporation Nawabshah	3.15		18-11-04	17-5-2005	F-PC	Work completed	-	100%	No	2876168 1/8/09 1125445	106%	-	No	Completed
19	Heran Minor (NCAWB)	M/S Sunny Corporation Nawabshah	9.81		18-11-04	17-5-2005	F-PC	Work completed	-	100%	No	9,477,579 2/8/2007	100%	-	No	Completed
20	Sarhal Distributary (NCAWB)	M/s Indus Construction Company	13.09		18-11-04	17-5-2005	F-PC	Work completed	-	100%	No	8,469,029 16/11/2006	100%	-	No	Completed
21	Sher distributary (NCAWB) RD 00-45+400	M/S Mian Abdul Jabar	9.99		16-06-06	16-12-06	F-PC	Work completed & the chanel handed over to the FO.	-	100%	No	10,935,689 14-02-09	95%	-	No	Completed
22	Rawatini Minor (NCAWB) RD 00-26+250	M/s Citi Engineers Construction Company	4.12		20-05-06	25-11-06	F-PC	Work completed & the channel Handed over to the F.O.	-	100%	No	4,347,579 24/5/2008	98%	-	No	Completed
23	M.Ali Minor (NCAWB) RD 00 to 12+300	M/s Citi Engineers Construction Company	8.98		25-01-08	25-10-08	3	The Earth work completed from head to tail, 3 nos washing Ghats 3 nos VRB, 2 nos. footbridges 8 No: water course completed.FO Office is nearly completed	-	100%	No	7,586,732 24-12-08	93%	Apr-09	Yes	Work finalized except BW
24	Attai Minor (NCAWB) RD 00 to 16+00	M/s Goind Ram Company	9.17		09-10-07	09-07-08	3	The Earth work completed from Head tail , 3 No. washing Ghat, 3 No: water course, 1 No: VRB, 1 No; Foot Bridge, Repair of head regulator is completed, F.O office Completed	-	100%	No	9,444,838 04/03/09	92%	Feb-09	Yes	Work Completed, Certificate under Preparation
25	Saifal Minor (NCAWB) RD 00 to 37+600	M/s Indus Construction Company	13.97		02-12-07	02-09-08	2	The earth work completed from head to tail 14 No: water course, 1 No. Foot bridges, Repair of head regulator is completed, FO office building completed	-	100%	No	11,303,625 31/10/2008	70%	Apr-09	Yes	Work Completed Except BW
26	Kangni Minor (NCAWB) RD 00 to 14+840	M/s Rustam Khan Chandio	9.23		13-10-07	13-07-08	3	The earth work completed from head to tail, 3 No: washing Ghat, 8 No: water course, 3 No: VRB, 1 No; Foot Bridge, Repair of Head Regulator and of FO office is completed.	-	100%	No	9791911.55 6/03/09 792696	92%	-	Yes	Work Completed

STATUS OF IMPROVEMENT OF DISTRIBUTORIES/MINORS UNDER NCB CONTRACTS FOR THE MONTH OF NOVEMBER (30th November, 2009)

Annex-B

S.No	Name of Channel	Contractor's Name	Original Cost	Revised Cost	Award Date	Comp. Date	Work Done IPC	Progress of Work		% Age of Physical Progress	Whether Delay In Current Payment	Tot. Payment Received with Current Date and Payment	Financial Progress in % Age	Expected Comp. Date	In Progress	Remarks / Bottlenecks
				(Original Cost + Variation)				work done	remaining							
27	Bareji Minor (NCAWB) RD 00 to 39+300	M/s Yaseen & Company	22.27	25.104971	12-01-08	12-10-08	6	The Earth work completed from Head tail , 7 Nos. washing Ghat, 22 Nos water course, 5 No: VRB, 2 No: Foot Bridge, Repair of Head Regulator, and FO office Building is completed.	-	100%	No	23,076,883 14-02-09	92%	Apr-09	Yes	Work Completed
28	Liari Minor (NCAWB) RD 00 to 31+100	M/s Allied Enterprises Company	12.93		28-10-07	28-07-08	5	The work completed from head to tail structure is completed & buffalo Wallow.03 No. buffalo wallows, 02 No. washing ghats, 01 No. Foot bridge & FO Office	-	100%	No	14216038 22/05/09	96%	Feb-09	Yes	Work Completed, Certificate under Preparation
29	Puran Feeder Minor (NCAWB) RD 00 to 13+500	M/s M.Younis M.Ismail	19.17	21.610341	30-10-07	30-07-08	4	The Earth work completed from Head tail , 7 Nos. washing Ghat, 3 Nos VRB, 3 Nos footbridges and 21 Nos water course Completed. 11 buffalo wallows, 5 foot bridges, 6 No. VRB & FO Office	-	100%	No	20312335 8/10/09 260327	98%	Apr-09	Yes	Work Completed
30	Samaro Distry Bamboro Minor and Siyal Minor (NCAWB) RD 00 to 54+900	M/s Indus Construction Company	20.69	23.673498	15-10-07	15-07-08	4	The earth work from head to tail, 23 Nos outlets, 1 No VRB and 02 No. washing ghats 04 No. VRB completed, and F.O office Completed.	-	100%	No	22,252,039 30-12-08	94%	Apr-09	Yes	Survey has been conducted to include the quantity of Sial minor without increasing amount
31	Sidrat-II Minor (NCAWB) RD 00 to 120+00	M/s Indus Construction Company	46.92	53.8974732	24-12-07	15-10-08	6	The earth work completed from head to tail, 12 no. VRB, 15 no. washing Ghats, 10 no Foot Bridge, 54 no Watercourses and FO Office	11 BW	100%	No	51,008,356 16/12/2008	95%	Oct-09	Yes	Work Completed without 11 BW
32	Sadrat -I Minor (NCAWB) RD 00 to 86+00	M/s Haji Mohd Yousif Sulehri	28.31	32.182808	30-12-07	30-09-08	4	The Earth work completed from head to tail, 11 Nos water course, 6 No: VRB, Repair of Head Regulator is completed,	08 No. buffalo wallows, 02 No. Washing ghat, 2 No. VRB & FO Office	100%	No	28802122 12/06/09	100%	Sep-09	Yes	Work Complied
33	Sanharo Distry /Minor (NCAWB) RD 00 to 31+950	M/s General Electro Mechanique (Pvt) Ltd.	16.35		15-01-08	15-10-08	6	The Earth work from Head tail , 17 Nos washing Ghats, 1 No. Foot bridge, 4 No: foot bridge, 6No: VRB, 24 No: Water course, 2 No: Flank wall, (200*200), Repair of head Regulator is completed, Buffalo wallow work in progress.11 No. buffalo wallows	-	100%	No	1,56,58719 26/09/09	96%	Apr-09	Yes	Work Completed w/o BW

STATUS OF IMPROVEMENT OF DISTRIBUTORIES/MINORS UNDER NCB CONTRACTS FOR THE MONTH OF NOVEMBER (30th November, 2009)

Annex-B

S.No	Name of Channel	Contractor's Name	Original Cost	Revised Cost	Award Date	Comp. Date	Work Done IPC	Progress of Work		% Age of Physical Progress	Whether Delay In Current Payment	Tot. Payment Received with Current Date and Payment	Financial Progress in % Age	Expected Comp. Date	In Progress	Remarks / Bottlenecks
				(Original Cost + Variation)				work done	remaining							
34	Belaro Distry /Minor (NCAWB) RD 00 to 45+500	M/s Ghulam Hussain Memon Company	23.48		22-01-08	22-10-08	5	The Earth work completed from head to tail, 28 No: water course, 2 No: VRB, Repair of Head Regulator, 2 No: Flank walls, Completed 4 No. buffalo wallows, 05 No. Washing ghat, 1 No. Foot bridge, 3 No. VRB & F.O Office completed.	-	100%	No	23350066 03/06/09	99%	Apr-09	Yes	Payment received, Work Completed w/o BW
35	Dabko Minor (NCAWB) RD 00 to 30+300	M/s Rustam Khan Chandio	11.96	13.754	13-12-07	2-09-08	3	The Earth work is completed from head to tail, 20 Nos washing Ghats, 7 No: foot bridge, 13 No: water course, 4 No: VRB, Repair of Head Regulator & F.O Office is completed.	-	100%	No	12579738 19/02/09	92%	Sep-09	Yes	Work Completed
36	Bhiro Minor (GFCAWB) RD 00 to 26+00	M/S Zulifqar Ali Abro	2.247		13-10-6	31-05-08	2	Earth work is completed 0+000 to Tail. 15 outlet and 1 buffalo wallow and repair of regulator, repair of VRB is completed.	-	100%	No	1,168,527 20-08-08	57%	Jul-09	Yes	Work physically completed, joint verification under process.
37	Likpur Minor (GFCAWB) RD 00 to 17+00	M/s Israr & Brothers	5.436		14-04-08	29-01-09	1	Earth work is completed 0+000 to tail. 3 outlet, 1 VRB completed.	10 outlets, 1 Foot Bridge, New VRB constructed, Repair of Head regulator, construction of 02 Buffalo wallow 3 awashing Ghats and FO office building in progress.	67%	No	2,458,979 23-07-08	50%	Absconding	No	Contractor Absconding
38	Nihal Minor (GFCAWB) RD 00 to 34+00	M/s Israr & Brothers	11.98		25-09-07	15-07-08	2	Earth work is completed 0+000 to tail. 34 outlets, construction of 2 washing ghats, repair of head regulator 1. Construction of VRB 1. Construction of Foot Bridge 1 and portion of FO office building is completed	2 Buffalo wallow, 01 VRB	100%	No	7,962,056 31-10-08	77%	Jul-09	No	Work Completed, Final bill submitted by the contractor
39	Khambra Minor (GFCAWB) RD 00 to 13+00	M/s Israr & Brothers	4.798		8-10-07	23-07-08	3	Earth work is completed 0+000 to tail. 07 outlets, 3 washing ghats, New VRB constructed, Repair of VRB, Repair of Head regulator is completed and portion of FO office building is completed.	Construction of 02 Buffalo Wallow	100%	No	3,507,017 03-01-09	77%	Jul-09	No	Work Completed, Final bill submitted by the contractor