

### Investment Component Overall Progress Status

Activity	Target	Physical % age
<b>Branch Canals</b>	06	95%
<b>Distributaries/ Minors</b>	100	64%

S#	Progress	Distributaries / Minors		Branch Canals	Total
		CBC	NCB		
1	Contracts Completed	-	11	05	16
2	Contracts with Physical Progress more than 80%	07	15	00	22
3	Contracts with Physical Progress between 50% to 79%	17	11	01	29
4	Contracts with Physical Progress between 20% to 49%	32	00	00	32
5	Contracts with Physical Progress between 0% to 19%	05	02	00	07
<b>Total</b>		<b>61</b>	<b>39</b>	<b>06</b>	<b>106</b>

### Rehabilitation / Improvement of Branch Canals

AWB	Name of channel	Contract Cost Rs. (million)	Physical Progress	Status
NCAWB	Nabisar Branch	15.73	100%	Work Completed
	Dim Branch	17.18	69%	Work in progress
LBCAWB	Morjhar Branch	14.40	100%	Work Completed
	Shadi Large Wah	25.18	100%	Work Completed
GFCAWB	Qazi Wah	26.41	100%	Work Completed
	Ghirkino Wah	11.28	100%	Work Completed
<b>Total:</b>		<b>110.18</b>	<b>95%</b>	

### Overall Progress NCAWB

S#	Progress	Distributaries / Minors		Branch Canals	Total
		CBC	NCB		
1	Contracts Completed	-	11	01	12
2	Contracts with Physical Progress more than 80%	07	09	-	16
3	Contracts with Physical Progress between 50% to 79%	12	04	01	17
4	Contracts with Physical Progress between 20% to 49%	12	-	-	12
5	Contracts with Physical Progress between 0% to 19%	-	-	-	-
<b>Total</b>		<b>31</b>	<b>24</b>	<b>02</b>	<b>57</b>

**Overall Progress LBCAWB**

S#	Progress	Distributaries / Minors		Branch Canals	Total
		CBC	NCB		
1	Contracts Completed	-	-	02	02
2	Contracts with Physical Progress more than 80%	-	04	-	04
3	Contracts with Physical Progress between 50% to 79%	01	05	-	06
4	Contracts with Physical Progress between 20% to 49%	10	-	-	10
5	Contracts with Physical Progress between 0% to 19%	02	02	-	04
<b>Total</b>		<b>13</b>	<b>11</b>	<b>02</b>	<b>26</b>

**Overall Progress GFCAWB**

S#	Progress	Distributaries / Minors		Branch Canals	Total
		CBC	NCB		
1	Contracts Completed	-	-	02	02
2	Contracts with Physical Progress more than 80%	-	02	-	02
3	Contracts with Physical Progress between 50% to 79%	04	02	-	06
4	Contracts with Physical Progress between 20% to 49%	10	00	0	10
5	Contracts with Physical Progress between 0% to 19%	03	-	-	03
<b>Total</b>		<b>17</b>	<b>04</b>	<b>02</b>	<b>23</b>