

**Project Implementation Assistance (PIA) Consultants
Comparison Statement of Community Infrastructure**

S.No	Name of Contracts	CBC / NCB	AWB	Physical Progress	Bufallow Wallow		Washing Ghat		Foot Bridge		VRB		FO Office Building	
					As per BOQ	Update till July 09	As per BOQ	Update till July 09	As per BOQ	Update till July 09	As per BOQ	Update till July 09	As Per BOQ	Update till July 09
1	Bagi Minor	CBC	NCAWB	100%	4	4	6	6	2	2	1	1	1	1
2	Silor Minor	CBC	NCAWB	100%	1	1	2	2	0	0	0	0	1	1
3	Chatto Minor	CBC	NCAWB	50%	4	0	3	0	0	0	0	0	1	0
4	Tando Minor	CBC	NCAWB	100%	1	0	0	0	0	0	0	0	1	1
5	Chach Minor	CBC	NCAWB	45%	1	0	1	1	0	0	0	0	1	0
6	K.G.M Minor	CBC	NCAWB	95%	3	1	3	3	0	0	2	0	1	1
7	Khatian Minor	CBC	NCAWB	45%	1	0	2	0	0	0	1	0	1	0
8	Dhajero Minor	CBC	NCAWB	100%	3	3	3	3	0	0	2	2	1	1
9	Kahu	CBC	NCAWB	100%	3	0	3	3	0	0	2	2	1	1
10	Gundan Minor	CBC	NCAWB	85%	1	1	3	3	1	1	1	1	1	0
11	Bhiri Minor	CBC	NCAWB	100%	2	2	3	3	1	1	2	2	1	1
12	Mahi Minor	CBC	NCAWB	10%	3	3	3	3	2	2	3	3	1	1
13	Tail Minor	CBC	NCAWB	100%	3	3	6	6	2	2	2	2	1	1
14	Bitoor Minor	CBC	NCAWB	100%	4	4	3	3	1	1	2	2	1	1
15	Bijar Minor	CBC	NCAWB	100%	2	2	4	2	3	2	1	0	1	1
16	Hathongo Minor	CBC	NCAWB	100%	4	4	9	9	5	5	3	3	1	1
17	Thaheem Minor	CBC	NCAWB	100%	4	4	3	3	1	1	2	2	1	1
18	Sadhno 2	CBC	NCAWB	100%	6	2	6	4	4	2	3	3	1	1
19	Shah Bux Minor	CBC	NCAWB	100%	4	2	3	3	3	3	3	3	1	1
20	Kahu Visro	CBC	NCAWB	100%	1	0	3	3	3	3	1	1	1	1
21	Kunro Minor	CBC	NCAWB	72%	1	0	6	3	2	2	3	2	1	0
22	Bagdad Minor	CBC	NCAWB	90%	2	0	1	1	2	1	4	3	1	0
23	Duthro Minor	CBC	NCAWB	100%	3	2	1	1	2	2	1	1	1	1
24	Dhengan Distry	CBC	NCAWB	100%	1	1	1	0	1	0	0	0	1	1
25	Theba Minor	CBC	NCAWB	85%	3	0	2	0	3	2	4	1	1	0
26	Dhalyar	CBC	NCAWB	100%	1	1	3	3	2	1	0	0	1	1
27	Hydri Minor	CBC	NCAWB	90%	1	0	2	2	0	0	1	1	1	0
28	Saido Minor	CBC	NCAWB	100%	2	0	2	2	0	1	1	2	1	1
29	Jam Sahib Minor	CBC	NCAWB	100%	2	0	3	0	2	2	4	4	1	1
30	Ahur Minor	CBC	NCAWB	100%	0	0	0	0	0	0	3	1	1	1
31	Simni Minor	CBC	NCAWB	100%	3	0	3	1	3	2	3	3	1	1
32	Mubarak	CBC	LBCAWB	30%	0	0	4	0	1	0	0	0	1	0
33	Mehra	CBC	LBCAWB	60%	1	0	3	0	2	0	3	2	1	0
34	Bhaneri	CBC	LBCAWB	45%	1	0	1	0	1	0	0	0	1	0
35	Shah Bukhari	CBC	LBCAWB	40%	0	0	1	0	0	0	0	0	1	0

**Project Implementation Assistance (PIA) Consultants
Comparison Statement of Community Infrastructure**

S.No	Name of Contracts	CBC / NCB	AWB	Physical Progress	Buffallow Wallow		Washing Ghat		Foot Bridge		VRB		FO Office Building	
					As per BOQ	Update till July 09	As per BOQ	Update till July 09	As per BOQ	Update till July 09	As per BOQ	Update till July 09	As Per BOQ	Update till July 09
69	Sarhal Distry	NCB	NCAWB	100%	0	0	0	0	0	0	0	0	0	0
70	Lal Khan Distry	NCB	NCAWB	100%	0	0	0	0	0	0	0	0	0	0
71	Sher Distry	NCB	NCAWB	100%	0	0	0	0	0	0	0	0	0	0
72	Rawtiani Minor	NCB	NCAWB	100%	4	4	4	4	0	0	0	0	0	0
73	M. Ali Wah	NCB	NCAWB	100%	2	0	3	3	2	2	3	3	1	0
74	Attai	NCB	NCAWB	100%	0	0	3	3	1	1	1	1	1	1
75	Saifal Minor	NCB	NCAWB	100%	6	0	3	6	3	3	2	1	1	1
76	Kangni	NCB	NCAWB	84%	4	0	4	4	1	0	5	3	1	1
77	Bareji Minor	NCB	NCAWB	100%	4	0	7	7	2	2	5	5	1	1
78	Liyari Minor	NCB	NCAWB	100%	3	0	5	5	5	5	1	1	1	0
79	Puran	NCB	NCAWB	100%	11	4	7	15	7	7	9	9	1	1
80	Samaro Distry Bhambro Minor	NCB	NCAWB	100%	0	0	6	2	2	0	7	4	1	1
81	Sidrat-II Minor	NCB	NCAWB	93%	11	0	15	7	15	8	12	13	1	1
82	Sanhro Minor	NCB	NCAWB	100%	13	0	17	17	6	6	8	8	1	1
83	Belaro Distry	NCB	NCAWB	100%	5	1	5	5	4	4	3	3	1	1
84	Dubko Minor	NCB	NCAWB	90%	5	0	8	4	5	1	8	4	1	1
85	Sidrat-I Minor	NCB	NCAWB	85%	8	0	2	0	7	0	4	4	1	0
86	Shaikhani	NCB	LBCAWB	60%	0	0	2	0	0	0	1	0	0	0
87	Chakri	NCB	LBCAWB	100%	2	0	2	2	1	1	1	1	0	0
88	Pandhi & Abri	NCB	LBCAWB	100%	0	0	6	6	0	0	0	0	0	0
89	Dhandhi Jamari	NCB	LBCAWB	100%	2	0	3	3	0	0	2	2	0	0
90	Defence Minor	NCB	LBCAWB	100%	10	0	6	6	5	5	2	2	1	0
91	Panjtana Minor	NCB	LBCAWB	75%	7	0	5	5	0	0	2	0	0	0
92	Dooderi Minor	NCB	LBCAWB	100%	12	0	9	9	6	6	5	5	1	0
93	Manik Wah	NCB	LBCAWB	100%	4	0	7	7	5	4	5	4	1	0
94	Murad Minor	NCB	LBCAWB	100%	4	0	3	3	4	4	1	1	1	1
95	Kandhar	NCB	LBCAWB	100%	2	0	2	2	5	3	4	4	1	0
96	Kumb	NCB	LBCAWB	90%	7	0	5	1	6	0	7	6	1	0
97	Bhiro Minor	NCB	GFCAWB	100%	1	1	0	0	0	0	1	1	0	0
98	Likpur Minor	NCB	GFCAWB	65%	3	0	2	0	2	0	2	1	1	0
99	Nehal Minor	NCB	GFCAWB	100%	2	0	2	2	1	1	2	1	1	1
100	Khambra Minor	NCB	GFCAWB	100%	2	0	3	3	0	0	2	2	1	1
Total				84%	249	54	287	219	167	108	195	154	83	42