

**Project Implementation Assistance (PIA) Consultants
Distributaries & Minors, 1st, 2nd, 3rd and 4th Year Program
NCB**

S.No	Name of Contracts	Channel Prize	Dates		Physical Progress of works																								Physical Progress			
			Start		Earth Work								Structures																			
					Earth Work		Embankment fill		CCRC Work		Bed Work		APM		OPM		Bridges				Washing ghat		Bufallow Wallow		Section Profile		RD Marker			Water Level Cauges		
					As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved		As per BOQ	Achieved	
Nara Canal Area Water Board (NCAWB)																																
1	POTHO	3.46	-			4329900		-		0		0		0		0		0		0		0		0		62		24		100%		
2	SOHRAB	10.7	-	178650																									100%			
3	GORCHANI MINOR	3.93	-			284300		-		0		0		0		0		0		0		0		0		30		16		100%		
4	MIR MINOR	3.15	-	270500		3119438		-		0		0		0		0		0		0		0		0		47		14		100%		
5	BHURGHARI MINOR	10.67	-	694910		630675		-		0		0		0		0		0		0		0		0		62		1		100%		
6	AKUTO DISTRY	5.15	-	-																									100%			
7	HERAN DISTRY	9.81	-																										100%			
8	SARHAL DISTRY	13.09	-			4337830		-		0		0		0		0		0		0		0		0		54		29		100%		
9	LAL KHAN DISTRY	12.41	-	628333																									15%			
Left Bank Canal Area Water Board (LBCAWB)																																
10	Shaikhani	2.37	19-04-06																											95%		
11	Chakri	4.56	26-09-06																											96%		
12	Pandhi & Abri	6.64	26-09-06																											95%		
13	Dhandhi Jamari	5.495	22-04-06			456082	406400	406400	4480	1350	-		0	0	15	15									0	0	26	26	25	0	70%	
Ghotki Feeder Canal Area Water Board (GFCAWB)																																
14	Bhiro Minor	2.247	12-08-06			459080																								100%		
Nara Canal Area Water Board (NCAWB)																																
15	Sher Distry	9.99	19-5-06																											100%		
16	Rawtiani Minor	4.12	16-04-06																											100%		
Left Bank Canal Area Water Board (LBCAWB)																																
17	Defence Minor	10.13	24-8-07 (Revised)																											10%		
18	Panjtana Minor	9.85	1-09-07			1075117		-		0		0		0		2		0		0					0		34		34	40%		
19	Dooderi Minor	14.38	2-10-07			51000										5														70%		
20	Manik Wah	12.69	24-10-07													5														50%		
21	Murad Minor	18.08	22-10-07																											50%		
22	Kandhar	12.8	02-01-08													4														50%		
23	Kumb	17.44	27-12-07			0	1151890	1148497	7931	0	-		0	0	16	0										1	0	18	0	31	0	50%

**Project Implementation Assistance (PIA) Consultants
Distributaries & Minors, 1st, 2nd, 3rd and 4th Year Program
NCB**

S.No	Name of Contracts	Channel Prize	Dates	Physical Progress of works																								Physical Progress	
				Earth Work								Structures																	
				Earth Work		Embankment fill		CCRC Work		Bed Work		APM		OPM		Bridges		Washing ghat		Bufallow Wallow		Section Profile		RD Marker		Water Level Cauges			
				As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved	As per BOQ	Achieved		
Ghotki Feeder Canal Area Water Board (GFCAWB)																													
24	Likpur Minor	5.436	04-04-08	17814	29535	1872320	1872320	9711	4918	-	0	0	34	33			2	1	2	2			1	0	34	0	34	0	80%
25	Nehal Minor	11.98	20-9-07	42509	29185	1397710	1369952	5691	3559	-	0	0	7	7			1	1	3	3			1	0	7	0	31	0	85%
26	Khambra Minor	4.80	04-09-07	372280																								78%	
Nara Canal Area Water Board (NCAWB)																													
27	M.Ali Wah	8.98	30-12-07	1935070										1														95%	
28	Attai	9.17	11-8-07																										
29	Saifal Minor	13.97	22-10-07											2		3		3										84%	
30	Kangni	9.23	22-10-07											4		1		1										90%	
31	Bareji Minor	22.27	11-09-08			1405688		2460		-	0		0	1		0		0					0		31		31	93%	
32	Liyari Minor	12.93	11-08-07	2989850		1383425		5430		-	0		0			1		2					0		15		31	88%	
33	Puran	19.17	02-10-07	4163875		2547191		3320		-	0		0	6		5		0					0		59		31	83%	
34	Samaro Distry Bhambro Minor	20.69	24-9-07	2174247		3282996		11430		-	0		0	4		0		2					0		85		45	66%	
35	Sidrat-II Minor	46.92	24-12-07	7626173										12		15		15										85%	
36	Sanhro Minor	16.35	31-12-07											1		1												89%	
37	Belaro Distry	23.48	26-12-07											3		1		5										85%	
38	Dubko Minor	11.96	17-10-07			3106200		5240		-	0		0	4		3		3					0		85		45	74%	
39	Sidrat-I Minor	28.31	30-12-07	3652885		696904		1860		-	0		0	10		7		2					0		15		31	75%	