

Progress Report of Tree Plantation Campaign under SOFWM Project (CR-3905-PAK): Canal Component, SIDA as of 15th August 2009

S.No	Name of Channel / Minor	Sub-Division/AWB	Type of Contract CBC / NCB	Sapling Collection Point(Forest Dept/Nursery)	No. of trees to be planted			Date of Plantation	No. of Trees Planted	% age	Varieties Sown
					General	Compansatory	Total				
A	Minor / Distributaries / Branch Canals Where Work is 80% or Above										
Nara Canal Area Water Board											
1	Potho	Digri	NCB	MPK	0	14	14	7-11/8/2008	30	214%	Sukh Chen, Acacia
2	Lal Khan	Khipro	NCB	Sindhri	0	136	136	7-11/8/2008	140	103%	Sukh Chen, Acacia
4	Gorchani	Digri	NCB	MPK	0	20	20	11-30/8/2008	40	200%	Acacia, Neem
6	Akuto	Naukot	NCB	Naukot	0	30	30	11-30/8/2008	40	133%	Acacia
7	Heran	Sanghar	NCB	Sanghar	0	24	24	11-30/8/2008	30	125%	Cono Carpus
8	Tando Minor	Digri	CBC	MPK	1000	0	1000	7-11/8/2008	250	25%	Neem, Sukh Chen, Acacia
10	Baghi	Naukot	CBC	Naukot	1000	0	1000	7-11/8/2008	1000	100%	Neem, Sukh Chen, Tali, Acacia
11	Silor Minor	Kot Gh. Mohd	CBC	Naukot	1000	0	1000	11-25/8/2008	1000	100%	Neem, Sukh Chen, Tali, Acacia
12	K.G.M Minor	Kot Gh. Mohd	CBC	MPK	1000	0	1000	11-25/8/2008	200	20%	Neem, Tali, Acacia
13	Sher Distry	Naukot	NCB	Naukot	1000	0	1000	11-25/8/2008	200	20%	Neem, Tali, Acacia
14	Puran	Kot Gh. Mohd	NCB	MPK	1000	0	1000	11-25/8/2008	200	20%	Neem, Tali, Acacia
15	Liyari Minor	Jhol	NCB	Sanghar	1000	0	1000	14-30/8/2008	600	60%	Cono Carpus, Acacia, Tali
16	Dhalyar Minor	Jhol	NCB	Sanghar	1000	0	1000	20/6/2009	50	5%	Neem, Tali, Acacia
17	Khatian Minor	Digri	CBC	KGM	1000	0	1000	14-30/8/2008	200	20%	Neem, Tali, Acacia
18	Jam Sahib Minor	Khadro	CBC	Sanghar	1000	0	1000	1-15/8/2009	900	90%	Neem, Tali, Acacia
Left Bank Canal Area Water Board											
19	Chakri Minor	Golarchi	NCB	TMK	1000	0	1000	14-30/8/2008	300	30%	Neem, Tali, Acacia
Sub-Total: (A)					11000	224	11224		5180	46	
B	Minor / Distributaries / Branch Canals Where Work is Less than 80%										
20	Bitoor Minor	Jhol	CBC	Sanghar	1000	0	1000	23-8-2008	500	50%	Cono Carpus
21	Tail Minor	Jhol	CBC	Sanghar	1000	0	1000	23-8-2008	1000	100%	Cono Carpus
22	Gundhan	Khadro	CBC	Nawabshah	1000	0	1000	23-8-2008	50	5%	Cono Carpus
23	Simini Minor	Choondko	CBC	Choondko	1000	0	1000	1-10/9/2008	1800	180%	Neem, Tali, Acacia
24	Kahu Veesro	Mithrao	CBC	Mirpurkhas	1000	0	1000	11-20/9/2008	1000	100%	Neem, Tali, Acacia
25	Dajhero Minor	Tando	CBC	Digri	1000	0	1000	28/06/2009	1000	100%	Neem, Tali, Acacia
26	Saido Minor	Choondko	CBC	Choondko	1000	0	1000	11-20/9/2008	1700	170%	Neem, Tali, Acacia
27	Tajal Minor	Choondko	Nil	Choondko	1000	0	1000	21-10/10/08	1000	100%	Neem, Tali, Acacia
28	Duthro-1	Khadro	CBC	Nawabshah	1000	0	1000	21-10/10/08	2000	200%	Neem, Tali, Acacia
Sub-Total (B)					9000	0	9000		10050	112	

S.No	Name of Channel / Minor	Sub-Division/AWB	Type of Contract CBC / NCB	Sapling Collection Point(Forest Dept/Nursery)	No. of trees to be planted			Date of Plantation	No. of Trees Planted	% age	Varieties Sown
					General	Compansato ry	Total				
C	Minor / Distributaries / Branch Canals where there is no Rehabilitation Works being undertaken under SOFWM Project										
29	Hydery	Khadro		Sanghar	1000	0	1000	21-10/10/08	1000	100	Neem, Tali, Acacia
30	Shah Bux Minor	Khipro		Mirpurkhas	1000	0	1000	15-28/02/09	2100	210	Neem, Tali, Acacia
31	Soofi Minor	Farash		Umerkot	1000	0	1000	15-28/02/09	325	32.5	Neem, Tali, Acacia
32	Bostan Distry	Farash		Umerkot	1000	0	1000	15-28/02/09	550	55	Neem, Tali, Acacia
33	Sanwari Minor	Kunri		Umerkot	1000	0	1000	15-28/02/09	450	45	Neem, Tali, Acacia
34	Farash Minor	Farash		Umerkot	1000	0	1000	15-28/02/09	250	25	Neem, Tali, Acacia
35	Dhoronaro Minor	Umerkot		Umerkot	1000	0	1000	15-28/02/09	350	35	Neem, Tali, Acacia
36	Rahmore Distry	Kunri		Umerkot	1000	0	1000	15-28/02/09	400	40	Neem, Tali, Acacia
Sub-Total (C)					1000	0	1000	0	5425	100	
Grand-Total (A+B+C)					21000	224	21224	0	20655	97	

Note: The tree plantation campaign on all ongoing works during current monsoon season have been started by SIDA. Focus has been given to the minors/distributaries and branch canal where progress is more than 80%